



PIMA COUNTY

REGIONAL WASTEWATER RECLAMATION DEPARTMENT
201 NORTH STONE AVENUE
TUCSON, ARIZONA 85701-1207

JACKSON JENKINS
DIRECTOR

PH: (520) 724-6500
FAX: (520) 724-9635

January 6, 2015

TO: C.H. Huckelberry, County Administrator
THRU: John M. Bernal, P.E., Deputy County Administrator – Public Works
FROM: Jackson Jenkins, Director – RWRD *Jackson Jenkins*
SUBJECT: Amendment No.1 to the IGA for the Downtown Links – Phase 2 Project Authorizing Reimbursement of Final Invoice to the City of Tucson

The Regional Wastewater Reclamation Department (RWRD) respectfully requests your consideration and approval of Amendment No. 1 to the Intergovernmental Agreement (IGA) authorizing reimbursement of the final invoice to the City of Tucson for the sewer modifications and upgrades associated with the Downtown Links – Phase 2. The original estimated cost of the sewer modifications and upgrades was \$267,142.05. The actual final cost is \$312,700.96. This Amendment No. 1 is to reimburse the City of Tucson the difference of \$45,557.91

This is a very old part of town with significant old utility systems. The original IGA with the City of Tucson for the Downtown Links - Phase 2 was contracted on November 13, 2012 with an estimated cost for RWRD's sewer modifications and upgrades of \$267,142.05. In the course of construction it was discovered that a segment of sewer pipeline to be abandoned and grouted and another segment to be removed were not identified in the City of Tucson plans. The 24" sewer line (235 lineal feet) crossing the Davis School playground and the 10" sewer (120 lineal feet) outside the school needed to be abandoned-in-place and grouted. Along St. Mary's Road and Granada Avenue there were a total of 480 lineal feet of sewer pipe and 2 MHs that had to be removed as the new sewer upgrade replaced them.

Therefore, RWRD Project staff team request approval for the final cost for this sewer modifications and upgrades and allow reimbursing the City of Tucson the last invoice of \$45,557.91.

CONCUR:

John M. Bernal

John M. Bernal, P.E., Deputy County Administrator

1/7/15
Date

APPROVED:

C.H. Huckelberry

C.H. Huckelberry, County Administrator

1/7/15
Date

c: Jaime Rivera, Program Manager – Conveyance
Francisco Duchicela, Civil Engineer Manager - Conveyance

JAN 12 15 09:49 PCK/CRD