



BOARD OF SUPERVISORS AGENDA ITEM REPORT
AWARDS / CONTRACTS / GRANTS

Award Contract Grant

Requested Board Meeting Date: 12/21/21

* = Mandatory, information must be provided

or Procurement Director Award:

***Contractor/Vendor Name/Grantor (DBA):**

The Ashton Company, Inc., Contractors and Engineers

***Project Title/Description:**

Design-Build Services For: TRWRF Biogas Cleaning & Utilization Project (3GAS18)

***Purpose:**

Amendment: Contract No. CT-WW-18-423, Amendment No. Seven (7). This amendment extends the term of the contract to 07/31/22 to allow for final completion and project closeout, due to delays caused by anomalies during the gas cleaning process. Administering Department: Regional Wastewater Reclamation.

***Procurement Method:**

Pursuant to Solicitation for Qualifications No. 285645, on 07/03/18, the Board of Supervisors awarded a contract for design and pre-construction services for this project in the amount of \$663,552.00 for a contract term of 07/03/18 to 12/31/20.

Amendment No. One (1) was approved by the Board of Supervisors on 02/05/19 to incorporate GMP-1 and increase the contract amount by \$7,730,608.91 for a cumulative not-to-exceed amount of \$8,394,160.91.

Amendment No. Two (2) was approved by the Board of Supervisors on 12/17/19 to incorporate GMP-2 and increase the contract amount by \$4,228,069.46 for a cumulative not-to-exceed amount of \$12,622,230.37

Amendment No. Three (3), was approved by the Procurement Director on 12/07/20 to extend the contract term to 06/15/21 due to material delivery delays related to the Covid-19 pandemic.

Amendment No. Four (4), was approved by the Procurement Director on 03/05/21 to incorporate new Federal requirements since the Guaranteed Maximum Price (GMP) amendments were awarded and increase the contract amount by \$200,000.00 for a cumulative not-to-exceed amount of \$12,822,230.37.

Amendment No. Five (5), was approved by the Procurement Director on 06/14/21 to extend the contract term to 07/15/21 to allow time for development of a final project schedule.

Amendment No. Six (6), was approved by the Board of Supervisors on 07/06/21 to extend the contract term to 12/31/21 to allow time for development of a revised project schedule and establish a firm substantial completion date.

Attachment: Amendment No. Seven (7).

***Program Goals/Predicted Outcomes:**

This program will provide a means of cleaning to "pipeline quality" the biogas created by the anaerobic digestion of the wastewater solids and injecting it into the Southwest Gas System for use as a renewable resource.

***Public Benefit:**

This program will create a revenue stream by selling the gas in the marketplace. This program also affirms a commitment to Pima County's philosophy of sustainability by creating Renewable Natural Gas (RNG) for reuse.

***Metrics Available to Measure Performance:**

The success of this project will be measured by providing clean biogas that meets Southwest Gas specifications (RNG) and by the return on the capital investment through the revenue generated.

***Retroactive:**

No.

TO: COB 12-8-21 ①
Vers.: 35 pgs.: 2

07-12 '21 PM03:47

THE APPLICABLE SECTION(S) BELOW MUST BE COMPLETED

Click or tap the boxes to enter text. If not applicable, indicate "N/A". Make sure to complete mandatory (*) fields

Contract / Award Information

Document Type: CT Department Code: Contract Number (i.e., 15-123):
Commencement Date: Termination Date: Prior Contract Number (Synergen/CMS):
Expense Amount \$ Revenue Amount: \$

*Funding Source(s) required:

Funding from General Fund? Yes No If Yes \$ %

Contract is fully or partially funded with Federal Funds? Yes No

If Yes, is the Contract to a vendor or subrecipient?

Were insurance or indemnity clauses modified? Yes No

If Yes, attach Risk's approval.

Vendor is using a Social Security Number? Yes No

If Yes, attach the required form per Administrative Procedure 22-10.

Amendment / Revised Award Information

Document Type: CT Department Code: WW Contract Number (i.e., 15-123): 18-423

Amendment No.: 7 AMS Version No.: 35

Commencement Date: 12/21/21 New Termination Date: 07/31/22

Prior Contract No. (Synergen/CMS):

Expense Revenue Increase Decrease Amount This Amendment: \$ 0.00

Is there revenue included? Yes No If Yes \$

*Funding Source(s) required: Regional Wastewater Reclamation Obligations

Funding from General Fund? Yes No If Yes \$ %

Grant/Amendment Information (for grants acceptance and awards)

Award Amendment

Document Type: Department Code: Grant Number (i.e., 15-123):

Commencement Date: Termination Date: Amendment Number:

Match Amount: \$ Revenue Amount: \$

*All Funding Source(s) required:

*Match funding from General Fund? Yes No If Yes \$ %

*Match funding from other sources? Yes No If Yes \$ %

*Funding Source:

*If Federal funds are received, is funding coming directly from the Federal government or passed through other organization(s)?

Contact: Procurement Officer: James Johnson Digitally signed by James Johnson Date: 2021.11.24 09:24:57 -0700 Division Manager: Scott Loomis Digitally signed by Scott Loomis Date: 2021.11.29 09:21:06 -0700

Department: Procurement Director: Terri Spencer Digitally signed by Terri Spencer Date: 2021.11.29 15:55:18 -0700 Telephone: 520-724-7465

Department Director Signature: [Signature] Date: 11/30/21
Deputy County Administrator Signature: [Signature] Date: 12/1/2021
County Administrator Signature: [Signature] Date: 12/2/2021

PIMA COUNTY REGIONAL WASTEWATER RECLAMATION DEPARTMENT

PROJECT: Design-Build Services for: TRWRF BioGas Cleaning & Utilization Project (3GAS18)

CONSULTANT: The Ashton Company, Inc., Contractors and Engineers
P.O. Box 26927
Tucson, AZ 85726

CONTRACT NO.: CT-WW-18-423

AMENDMENT NO.: Seven (7)

Orig. Contract Term: 07/03/18 – 12/31/20	Orig. Amount:	\$ 663,552.00
Termination Date Prior Amendment: 12/31/21	Prior Amendments Amount:	\$12,158,678.37
Termination Date This Amendment: 07/31/22	This Amendment Amount:	\$ 0.00
	Revised Total Amount:	\$12,822,230.37

CONTRACT AMENDMENT

The parties agree to amend the above-referenced contract as follows:

1. Background and Purpose.

1.1. Background. On July 3, 2018, County and Design-Builder entered into the above referenced agreement to provide Design-Build Services for the Tres Rios Wastewater Reclamation Facility (TRWRF) BioGas Cleaning and Utilization project.

1.2. Purpose. The project has reached Substantial Completion. Anomalies encountered during the gas cleaning process have caused unexpected delays in final completion. This amendment extends the term of the contract to allow for final completion and project closeout.


2. Effective Date, Term, and Schedule. Subsection 2.2 Term, is replaced in its entirety with: "Unless otherwise terminated or extended, in writing, pursuant to other provisions of this contract, the Term of this contract extends to July 31, 2022."

All other provisions of the Contract not specifically changed by this Amendment remain in effect and are binding upon the parties.

PIMA COUNTY

DESIGN-BUILDER

Chair, Board of Supervisors



Signature

Date

Chris Rogers President

Name and Title (Please Print)


12/7/21

Date

ATTEST:

Clerk of the Board

APPROVED AS TO FORM:



Deputy County Attorney

Cindy Nguyen

Printed Name

12/7/21

Date